SAEON Agile Logbook

Rameez Karriem

Field	Record
Student number	To be completed by student
Role	Agile Lead and Presenter
Project	SAEON Real-Time Rainfall Monitoring System
Reporting period	28 July to 23 October 2026
Working days	Tuesday to Friday
Revision date	27 October 2026

Purpose and project configuration

This individual logbook records progress, planned next steps and impediments against the project's 13-week schedule. Weekly headings identify the planned work area; the entries record individual contributions, including supporting work outside a person's main role.

The ESP32 WROOM-32 reads the TR-525M rain gauge. DHT11 is used for testing; SHT31 is the temperature and humidity sensor selected for the final product. Firebase is the database platform.

The agreed architecture retains SIM7000G cellular communication and HiveMQ Cloud MQTT, with a backend ingestion service writing to Firebase. Final deployment and field validation remain open.

Record status

The daily entries are reconstructed working records and require confirmation by the named student. They are not verified attendance or proof that a task was completed. Impediments describe possible risks unless a dated incident is confirmed. Correct any inaccurate activity before signing the logbook.

This revision confirms the technology choices; it does not verify past daily activities or create missing test results. Proposed current follow-up actions appear after the dated entries.

Daily questions

- What did I complete since the last standup?
- What am I planning to complete between now and the next standup?
- What are my impediments (or risks or problems)?

The tables use shortened labels for these same three questions. Mondays are outside the supplied reporting schedule; no Monday attendance or activity is inferred. Historical stand-up meetings are not implied by daily entries.

Week 1 28 July 2026 to 31 July 2026

Tuesday 28 July 2026

Completed since the last stand-up	I reviewed and documented Trello board setup.
Plan before the next stand-up	I will continue with component action tracking and record the results.
Impediments, risks or problems	I need the agreed scope and task ownership to remain clear.

Wednesday 29 July 2026

Completed since the last stand-up	I worked on component action tracking.
Plan before the next stand-up	I will continue with GitHub evidence organisation and record the results.
Impediments, risks or problems	I need the agreed scope and task ownership to remain clear.

Thursday 30 July 2026

Completed since the last stand-up	I checked and updated GitHub evidence organisation.
Plan before the next stand-up	I will continue with scope and architecture review notes and record the results.
Impediments, risks or problems	I need the agreed scope and task ownership to remain clear.

Friday 31 July 2026

Completed since the last stand-up	I organised the evidence for scope and architecture review notes.
Plan before the next stand-up	I will continue with firmware task coordination and record the results.
Impediments, risks or problems	I need the agreed scope and task ownership to remain clear.

Evidence reference and entry corrections: _____

Week 2 4 August 2026 to 7 August 2026

Tuesday 4 August 2026

Completed since the last stand-up	I reviewed and documented firmware task coordination.
Plan before the next stand-up	I will continue with temperature-test action tracking and record the results.
Impediments, risks or problems	I depend on working sensors and a stable bench setup.

Wednesday 5 August 2026

Completed since the last stand-up	I worked on temperature-test action tracking.
Plan before the next stand-up	I will continue with rain-gauge test coordination and record the results.
Impediments, risks or problems	I depend on working sensors and a stable bench setup.

Thursday 6 August 2026

Completed since the last stand-up	I checked and updated rain-gauge test coordination.
Plan before the next stand-up	I will continue with firmware sprint review notes and record the results.
Impediments, risks or problems	I depend on working sensors and a stable bench setup.

Friday 7 August 2026

Completed since the last stand-up	I organised the evidence for firmware sprint review notes.
Plan before the next stand-up	I will continue with broker setup action tracking and record the results.
Impediments, risks or problems	I depend on working sensors and a stable bench setup.

Sensor context: DHT11 is the testing sensor. SHT31 is selected for the final product; final verification is tracked under PB17.

Evidence reference and entry corrections: _____

Week 3 11 August 2026 to 14 August 2026

Tuesday 11 August 2026

Completed since the last stand-up	I reviewed and documented broker setup action tracking.
Plan before the next stand-up	I will continue with access-permission review coordination and record the results.
Impediments, risks or problems	I need consistent message fields, permissions and timestamps.

Wednesday 12 August 2026

Completed since the last stand-up	I worked on access-permission review coordination.
Plan before the next stand-up	I will continue with MQTT test evidence checklist and record the results.
Impediments, risks or problems	I need consistent message fields, permissions and timestamps.

Thursday 13 August 2026

Completed since the last stand-up	I checked and updated MQTT test evidence checklist.
Plan before the next stand-up	I will continue with storage integration review notes and record the results.
Impediments, risks or problems	I need consistent message fields, permissions and timestamps.

Friday 14 August 2026

Completed since the last stand-up	I organised the evidence for storage integration review notes.
Plan before the next stand-up	I will continue with cellular task ownership and record the results.
Impediments, risks or problems	I need consistent message fields, permissions and timestamps.

Evidence reference and entry corrections: _____

Week 4 18 August 2026 to 21 August 2026

Tuesday 18 August 2026

Completed since the last stand-up	I reviewed and documented cellular task ownership.
Plan before the next stand-up	I will continue with SIM and coverage dependencies and record the results.
Impediments, risks or problems	I depend on cellular coverage, an active SIM and stable modem power.

Wednesday 19 August 2026

Completed since the last stand-up	I worked on SIM and coverage dependencies.
Plan before the next stand-up	I will continue with cellular demonstration coordination and record the results.
Impediments, risks or problems	I depend on cellular coverage, an active SIM and stable modem power.

Thursday 20 August 2026

Completed since the last stand-up	I checked and updated cellular demonstration coordination.
Plan before the next stand-up	I will continue with recovery-check review notes and record the results.
Impediments, risks or problems	I depend on cellular coverage, an active SIM and stable modem power.

Friday 21 August 2026

Completed since the last stand-up	I organised the evidence for recovery-check review notes.
Plan before the next stand-up	I will continue with dashboard task tracking and record the results.
Impediments, risks or problems	I depend on cellular coverage, an active SIM and stable modem power.

Evidence reference and entry corrections: _____

Week 5 25 August 2026 to 28 August 2026

Tuesday 25 August 2026

Completed since the last stand-up	I reviewed and documented dashboard task tracking.
Plan before the next stand-up	I will continue with live-view feedback collection and record the results.
Impediments, risks or problems	I need the dashboard to handle missing and outdated data clearly.

Wednesday 26 August 2026

Completed since the last stand-up	I worked on live-view feedback collection.
Plan before the next stand-up	I will continue with historical-view review coordination and record the results.
Impediments, risks or problems	I need the dashboard to handle missing and outdated data clearly.

Thursday 27 August 2026

Completed since the last stand-up	I checked and updated historical-view review coordination.
Plan before the next stand-up	I will continue with dashboard sprint review notes and record the results.
Impediments, risks or problems	I need the dashboard to handle missing and outdated data clearly.

Friday 28 August 2026

Completed since the last stand-up	I organised the evidence for dashboard sprint review notes.
Plan before the next stand-up	I will continue with power-system task tracking and record the results.
Impediments, risks or problems	I need the dashboard to handle missing and outdated data clearly.

Evidence reference and entry corrections: _____

Week 6 1 September 2026 to 4 September 2026

Tuesday 1 September 2026

Completed since the last stand-up	I reviewed and documented power-system task tracking.
Plan before the next stand-up	I will continue with solar integration dependencies and record the results.
Impediments, risks or problems	I need verified power records before claiming an operating duration.

Wednesday 2 September 2026

Completed since the last stand-up	I worked on solar integration dependencies.
Plan before the next stand-up	I will continue with alternative-power test coordination and record the results.
Impediments, risks or problems	I need verified power records before claiming an operating duration.

Thursday 3 September 2026

Completed since the last stand-up	I checked and updated alternative-power test coordination.
Plan before the next stand-up	I will continue with power-audit review notes and record the results.
Impediments, risks or problems	I need verified power records before claiming an operating duration.

Friday 4 September 2026

Completed since the last stand-up	I organised the evidence for power-audit review notes.
Plan before the next stand-up	I will continue with station-health review coordination and record the results.
Impediments, risks or problems	I need verified power records before claiming an operating duration.

Evidence reference and entry corrections: _____

Week 7 8 September 2026 to 11 September 2026

Tuesday 8 September 2026

Completed since the last stand-up	I reviewed and documented station-health review coordination.
Plan before the next stand-up	I will continue with CSV export evidence tracking and record the results.
Impediments, risks or problems	I need diagnostic and exported values to match the stored readings.

Wednesday 9 September 2026

Completed since the last stand-up	I worked on CSV export evidence tracking.
Plan before the next stand-up	I will continue with responsive-layout feedback and record the results.
Impediments, risks or problems	I need diagnostic and exported values to match the stored readings.

Thursday 10 September 2026

Completed since the last stand-up	I checked and updated responsive-layout feedback.
Plan before the next stand-up	I will continue with pipeline review actions and record the results.
Impediments, risks or problems	I need diagnostic and exported values to match the stored readings.

Friday 11 September 2026

Completed since the last stand-up	I organised the evidence for pipeline review actions.
Plan before the next stand-up	I will continue with assembly task coordination and record the results.
Impediments, risks or problems	I need diagnostic and exported values to match the stored readings.

Evidence reference and entry corrections: _____

Week 8 15 September 2026 to 18 September 2026

Tuesday 15 September 2026

Completed since the last stand-up	I reviewed and documented assembly task coordination.
Plan before the next stand-up	I will continue with soldering review actions and record the results.
Impediments, risks or problems	I need the permanent assembly to match the reviewed wiring.

Wednesday 16 September 2026

Completed since the last stand-up	I worked on soldering review actions.
Plan before the next stand-up	I will continue with enclosure preparation tracking and record the results.
Impediments, risks or problems	I need the permanent assembly to match the reviewed wiring.

Thursday 17 September 2026

Completed since the last stand-up	I checked and updated enclosure preparation tracking.
Plan before the next stand-up	I will continue with assembly evidence checklist and record the results.
Impediments, risks or problems	I need the permanent assembly to match the reviewed wiring.

Friday 18 September 2026

Completed since the last stand-up	I organised the evidence for assembly evidence checklist.
Plan before the next stand-up	I will continue with power-audit task tracking and record the results.
Impediments, risks or problems	I need the permanent assembly to match the reviewed wiring.

Evidence reference and entry corrections: _____

Week 9 22 September 2026 to 25 September 2026

Tuesday 22 September 2026

Completed since the last stand-up	I reviewed and documented power-audit task tracking.
Plan before the next stand-up	I will continue with solar-check evidence tracking and record the results.
Impediments, risks or problems	I still depend on completion of installation and baseline field calibration.

Wednesday 23 September 2026

Completed since the last stand-up	I worked on solar-check evidence tracking.
Plan before the next stand-up	I will continue with installation dependencies and record the results.
Impediments, risks or problems	I still depend on completion of installation and baseline field calibration.

Thursday 24 September 2026

Completed since the last stand-up	I prepared notes on installation dependencies. The field work remains in progress.
Plan before the next stand-up	I will continue with field-calibration action tracking and record the results.
Impediments, risks or problems	I still depend on completion of installation and baseline field calibration.

Friday 25 September 2026

Completed since the last stand-up	I prepared notes on field-calibration action tracking. The field work remains in progress.
Plan before the next stand-up	I will continue with field-test coordination checklist and record the results.
Impediments, risks or problems	I still depend on completion of installation and baseline field calibration.

Evidence reference and entry corrections: _____

Week 10 29 September 2026 to 2 October 2026

Tuesday 29 September 2026

Completed since the last stand-up	I prepared notes on field-test coordination checklist. The field work remains in progress.
Plan before the next stand-up	I will continue with ongoing monitoring action tracking and record the results.
Impediments, risks or problems	I cannot treat field validation as complete while the test and audit remain in progress.

Wednesday 30 September 2026

Completed since the last stand-up	I prepared notes on ongoing monitoring action tracking. The field work remains in progress.
Plan before the next stand-up	I will continue with manual measurement coordination and record the results.
Impediments, risks or problems	I cannot treat field validation as complete while the test and audit remain in progress.

Thursday 1 October 2026

Completed since the last stand-up	I prepared notes on manual measurement coordination. The field work remains in progress.
Plan before the next stand-up	I will continue with open field-validation actions and record the results.
Impediments, risks or problems	I cannot treat field validation as complete while the test and audit remain in progress.

Friday 2 October 2026

Completed since the last stand-up	I prepared notes on open field-validation actions. The field work remains in progress.
Plan before the next stand-up	I will continue with presentation outline coordination and record the results.
Impediments, risks or problems	I cannot treat field validation as complete while the test and audit remain in progress.

Evidence reference and entry corrections: _____

Week 11 6 October 2026 to 9 October 2026

Tuesday 6 October 2026

Completed since the last stand-up	I reviewed and documented presentation outline coordination.
Plan before the next stand-up	I will continue with diagram review scheduling and record the results.
Impediments, risks or problems	I need the presentation to distinguish prototype results from pending field results.

Wednesday 7 October 2026

Completed since the last stand-up	I worked on diagram review scheduling.
Plan before the next stand-up	I will continue with dashboard-slide review scheduling and record the results.
Impediments, risks or problems	I need the presentation to distinguish prototype results from pending field results.

Thursday 8 October 2026

Completed since the last stand-up	I checked and updated dashboard-slide review scheduling.
Plan before the next stand-up	I will continue with documentation completion tracking and record the results.
Impediments, risks or problems	I need the presentation to distinguish prototype results from pending field results.

Friday 9 October 2026

Completed since the last stand-up	I organised the evidence for documentation completion tracking.
Plan before the next stand-up	I will continue with presentation speaking parts and record the results.
Impediments, risks or problems	I need the presentation to distinguish prototype results from pending field results.

Evidence reference and entry corrections: _____

Week 12 13 October 2026 to 16 October 2026

Tuesday 13 October 2026

Completed since the last stand-up	I reviewed and documented presentation speaking parts.
Plan before the next stand-up	I will continue with group rehearsal coordination and record the results.
Impediments, risks or problems	I need a reliable demonstration and clear documentation of open field work.

Wednesday 14 October 2026

Completed since the last stand-up	I worked on group rehearsal coordination.
Plan before the next stand-up	I will continue with timed rehearsal and feedback and record the results.
Impediments, risks or problems	I need a reliable demonstration and clear documentation of open field work.

Thursday 15 October 2026

Completed since the last stand-up	I checked and updated timed rehearsal and feedback.
Plan before the next stand-up	I will continue with prototype submission package preparation and record the results.
Impediments, risks or problems	I need a reliable demonstration and clear documentation of open field work.

Friday 16 October 2026

Completed since the last stand-up	I organised the evidence for prototype submission package preparation.
Plan before the next stand-up	I will continue with prototype review coordination and record the results.
Impediments, risks or problems	I need a reliable demonstration and clear documentation of open field work.

Evidence reference and entry corrections: _____

Week 13 20 October 2026 to 23 October 2026

Tuesday 20 October 2026

Completed since the last stand-up	I reviewed and documented prototype review coordination.
Plan before the next stand-up	I will continue with documentation action tracking and record the results.
Impediments, risks or problems	I am still awaiting completion of final deployment and field validation.

Wednesday 21 October 2026

Completed since the last stand-up	I worked on documentation action tracking.
Plan before the next stand-up	I will continue with open deployment actions and record the results.
Impediments, risks or problems	I am still awaiting completion of final deployment and field validation.

Thursday 22 October 2026

Completed since the last stand-up	I checked and updated open deployment actions.
Plan before the next stand-up	I will continue with prototype review and follow-up record and record the results.
Impediments, risks or problems	I am still awaiting completion of final deployment and field validation.

Friday 23 October 2026

Completed since the last stand-up	I organised the evidence for prototype review and follow-up record.
Plan before the next stand-up	I will continue with the remaining deployment and field-validation actions and record the results.
Impediments, risks or problems	I am still awaiting completion of final deployment and field validation.

Evidence reference and entry corrections: _____

Taskboard summary and current follow-up

Snapshot retained from the project backlog at 23 October 2026; document follow-up added on 27 October 2026. These shared statuses do not mean that this student personally completed every task.

Product Backlog	In Progress	Completed
PB17: Final SHT31 verification. PB18: Firebase access and ingestion checks. PB19: Assessment evidence package.	9.03 Installation. 9.04 Baseline calibration. 10.01 Test initiation. 10.02 Active monitoring. 10.03 Reference measurements. 10.04 Audit and conclusions.	43 original task cards reported complete. This covers planning, prototype development and bench work, documentation and presentation preparation. Evidence checks remain necessary.
Optional: PB14 pressure, wind and UV; PB15 GPS; PB16 over-the-air updates.	Field acceptance remains open.	Prototype documentation sign-off is separate from field acceptance.

Taskboard walkthrough

Current review on 27 October 2026. These responses record the present follow-up actions, not meetings backdated to the reporting period.

What do we need to do to advance this piece of work

Confirm the SHT31 final configuration and Firebase evidence, finish installation and baseline calibration, then complete and audit the 48-hour field test.

Is anyone working on anything that is not on the board

Ethan’s 4-7 August entries include simulation work, HTTP connection investigation and a supervisor meeting about a pre-seed presentation. Cross-reference these as historical support activities; do not replace them with planned sprint tasks. Record any further unlisted work when confirmed.

What do we need to finish as a team

Close the six open field tasks, confirm PB17-PB19 evidence, verify individual daily entries and complete the graduate-attribute and GitHub portfolio evidence.

Are there any bottlenecks or blockers to the flow of work

Open dependencies include installation, calibration, final-sensor evidence and field-test records. Site access, modem power and connectivity are risks to check; do not record them as incidents without dated evidence.

My next action

Track the open actions, arrange the next review and collect each member’s confirmed logbook and portfolio contribution.